



Closed Site Policy / Limited Access

Island Cactus Construction Ltd

Site Safety Orientation

Page 1

Complete The Following Along with Pre Job Hazard For Site Access:

No Person Will Be Permitted On Site Without Safety Orientation Pre Job Hazard / Controls

This Form Must Contain Your Name Printed / Signed With Superintendents signature

Data Processed To Sign- In /Out Sheets Before You Will Be Permitted on Project site

Site Orientations : Held 8:00 AM. to 10:30 AM. Daily / Or By Appointment Only

Closed Site /Limited Access

All Persons Including Supervisors,Owners,Managers, Inspectors All Subcontractors

/ Their Employees working on Site Must have Completed All Requirements to Obtain Site Access

This Project Site Has As A Minimum Acceptable Standard OH&S Act And Regulations/ British Columbia , Alberta, Saskatchewan Safety Codes As They Pertain to Individuals Trade Work Safety Requirements Adhered To On Site At All Times (24/7) **Cell Phones** Use is **prohibited** on site with the **Exception** of **Supervisory Personal And Emergency Calls Only**. Use of **Radio's, MP3 Players, CD Players** ,And Other Electronic Personal Devices **Are Prohibited On Site**
Smoking Prohibited Except in Designated Smoking Area

Site Safety Requirements And regulations

- 1/ **Hard Hat** CSA Worn At All times (Side **impact** If Task Required)
- 2/ **Visible Vest/Visible Markings** Worn At All Times
- 3/ **Safety Glasses** CSA Approved Worn When **Task / Weather** Requires
- 4/ **Steel Toed Boots** CSA Approved (**Green Triangle** } In Good condition
- 5/ **Safety Meeting** Tailgate /safety meeting Attendance is Mandatory At Pre Job /Weekly or as Job related Hazards Change
- 6/ **Hearing Protection** Mandatory At or above 85 dBA
- 7/ **Near Misses** Mandatory reporting of a near miss **Implement prevention measures**
- 8/ **Unsafe Acts /Conditions** Report And **Implement Corrective Measures**
- 9/ **Site Clean Up** Keep The Job Site Clean of All unnecessary Materials, Pick Up Garbage Immediately, **You Pack It In , You Pack It OUT** Site Must Be Clean At The End Of Each Day **No Exceptions**
- 10/ **Electrical Cords** Must Be C.S.A . Three Prong In good condition
- 11/ **OH&S Act :** You Must Follow Rules &Regulations For Job Specific Safety
- 12/ **Running/Horse Play** Will Not Be Tolerated/activities will lead to removal from Site
- 13/ **Drug Use** **Strictly Prohibited** (Alcohol Narcotics Some Medications)
- 14/ **Violence** Will Not Be Tolerated/activities will lead to removal from Site
- 15/ **Working Alone** A safety plan must be submitted prior to work For Approval
- 16/ **Body Protection** Gloves / chaps / Leggings and other ware require /Job Specific

Turn Over



Island Cactus Construction Ltd

Site Safety Orientation

Continued

Page2

- 17/ **Ladders** Class III /Class IV Trade specific Ladders are required/ It is the responsibility of the Subcontractor to ensure all persons using ladders are trained and educated in proper use of ladders Top two Rungs of step ladders Are not to be Stood On . Ensure that extension ladders are secured at top and Bottom (Tied off)
- 18/ **Scaffolds** Are the responsibility of the contractor using scaffolding to ensure that scaffolding is properly erected / Toe kicks/Safety Rails / Safety pins / No Bent Braces and inspected and tagged **green** before work commences . **Yellow** if change in progress Repair **Red** Tag Problems before starting work from scaffolding
- 19/ **Man Lifts** Shall only be operated be trained individuals and is the responsibility of the Subcontractor ensure all persons chosen are educated in proper use of man lifts . **No Lateral Movement** is allowed if lifts are not fully retracted . Lift Must BE Lowered Before forward or reveres motion is applied .
- 20/ **Cranes / Pickers** Must meet all Regulations /Carry All Appropriate Paper Work Operated By A competent Trained ticketed Operator
- 21/ **Equipment /Vehicles** Subcontractor is responsible to ensure that only competent individuals operate equipment/vehicles on site and that equipment /Vehicle is in safe operating condition and accompanied by all required safety / Legal Paper work
- 22/ **Working At Heights** Fall Protection Plan must be submitted /heights over3 Meters
- 23/ **Harnesses /Ropes** Must have Safety Tags/ instruction manuals / daily inspection
- 24/ **Excavation** A Pre excavation form must be submitted and approved

Closed Site Policy/Limited Access

I _____ have reviewed and understand safety policy requirements and agree to adhere to Client /Site/ OH&S And Provincial Rules And regulations _____

Employer Company Print

Signature of Employee
First Aider Yes _____ NO _____

Project Location _____

Date _____
DD/MM/YYYY

Island Cactus Construction Ltd.

Site Supervisor/ Safety Coordinator
A Safety Culture Company